

**DOWNTOWN PROJECTS
2023**

UPDATED: 5/3/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Late MAY 2023	Pedestrian Detours Loss of Parking Spaces	Will continue working on Trash Enclosure roofing, building exterior, grading and paving inside fenced area, and water/fire services. Will be installing light poles this week Contractor expected to clear out from Phase 2 area by May 10 Projected substantial completion date: Pushed back to LATE MAY 2023
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	Late May 2023	Loss of 1 or 2 parking spaces and short term closure for striping	Paving and Landscaping work outside the fenced area complete Will be installing light poles this week Striping of new pavement towards end of May
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	4/17/23	Fall of 2024	Phased loss of multiple parking spaces in specific areas of Livermore Village and re-route of parking lot main aisle (K Street) Full closure of gravel surface parking area for maximum of 5-days for rehabilitation Closure of SW corner of Livermore Village (Garage Location) , west half of veterans way (West of K St), East sidewalk of S L Street (south of Veterans Way)	Contractor continues to work on installation of Vapor Extraction System on the north side parking lot of Livermore Village (gravel area) This work will be followed by the rehabilitation of the gravel parking lot area in mid-May (see impacts) Contractor will fence off garage area and west half of Veterans way after the festival - Tentative date 5/22/23 (See impacts) Message boards will be posted 2 weeks in advance to notify public Closure of garage area will include closure of east sidewalk of S L Street, contractor will be installing crosswalk to west sidewalk in front of Livermore Legacy
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	LATE July 2023	Long term sidewalk closure on First Street and Occasional same day lane closure on S L Street and RR Ave Regular RIGHT LANE Closure on EB Railroad Ave. until June Full closure of S M Street for construction of new pavement	Contractor continue to work on First Street improvements. (sidewalk / flex zone area / trellis) First Street Sidewalk and parking areas, and S L Street WEST sidewalk expected to open by the end of May Legacy targeting 6/1/23 for occupancy of Building A (Along First St) S M Street (north of First St) still closed. Contractor completed grading this week. Paving of S M Street tentative for next week. Re-opening of Sidewalk on RR Ave pushed back to early June due to an onsite corrective work
2021 Resurfacing Project	Citywide In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	4/10/23	8/4/23	Road Closures, Lane Closures, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & East/4th	ADA Ramp construction @ interstredction of S Livermore & 4th/East tentative will be performed on the weekends in conderation of Student pedestrian traffic. Work to begin this weekend 5/6/23 Start of pavement rehabilitation (base repair, overlay, and striping) tentative for June 15 to August 4 Contractor will be providing 72 Hrs notification to affected residents, establishments, and businesses

**DOWNTOWN PROJECTS
2023**

Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	5/8/23	5/22/23	Pedestrian Detours Loss of Parking Spaces	Scheduled to begin next week (week of 5/8/23) pending submittal of City requirements
Encroachment Permit No. EN220589 CalWater	2nd Street between K and L; K Street between 1st and 3rd, J Street between 1st and 3rd	Water main replacement	CalWater	4/17/23	7/17/23	NIGHT TIME WORK 9pm-7am Full Road Closures of K Street, J Street between 1st and 2nd Street Lane Closures on S L Street, 2nd Street, and 3rd Street Loss of parking spaces within closure areas	Night time work (9PM-7AM) CWS finished installing all the new mains last week They will mainly be working on moving service laterals from the old main to the new main for the next 2 weeks (installing line stops, installing laterals, Tie-in new main, abandon old main) <u>Locations for the next 2 weeks:</u> J Street (between 1st and 3rd) K Street (between 1st and 3rd) 2nd Street (between S L street and S K Street) L Street (between 2nd and 4th) Final restoration is scheduled for Late May to <u>Early June</u>
Encroachment Permit No. EN230112 Comcast	S L Street (from 3rd to 5th)	Bore new line and install vaults	Comcast / Sefnco	4/12/23	5/19/23	Lane closures on S L Street, loss of parking spaces, pedestrian detours	Comcast will continues to bore under the sidewalk on the west side of S L Street from 3rd Street to 5th Street this week Restoration is tentatively scheduled for the week of <u>May 15</u>
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	Right Lane closure on WB Railroad Ave.	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	Work will occupy 4-6 parking spaces at a time between 1st & 2nd /McLeod & Maple	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230101 Mill Springs Apartments	Railroad Ave. West of S L Street	Planting along frontage of Apartment Complex	A Plus Trees	TBD	TBD	Right Lane closure on EB Railroad Ave.	No Updates this week Start date TBD - Contractor to schedule pre-con with assigned inspector
Encroachment Permit No. EN230172 USPS	S Livermore Ave. In front of Post Office	Remove and Replace Sidewalk	Goebel Construction	TBD	TBD	Loss of parking spaces in front of post office Pedestrian Detour	Permit issued Start date TBD - Contractor to schedule pre-con